



Iowa Department of Transportation
CONTRACT CONSTRUCTION PROGRESS VOUCHER

Contract No. 030419
 Voucher No. 13

STP-S-C097(117)--5E-97
 PCC Pavement - New / Widen / Repla
 -WOODBURY COUNTY ENGINEER
 PAGE 1

DATE LAST VOUCHER 04 28 14

THIS VOUCHER MO. DAY YR.

Final Payment

62
68/12/16

DAYS WORKED			RET. %
TO DATE	LAST VOUCH.	AUTH.	

ITEM NO.	QUANTITY	AWARD	DUST	UNIT OF MEASURE	PCT.	NO.	CEDAR VALLEY CORP LOCAL WATERLOO, IOWA													
							URBAN PARTICIPATING	RURAL NON-PARTICIPATING	URBAN PARTICIPATING	URBAN NON-PARTICIPATING										
0010	5406.000	6959.310		Ton	410	93138														
	GRANULAR SHLD, TYPE B						Compl. Last Voucher													
							TOTAL TO DATE	6959310		000		000								
0020	59286.580	59720.220		Sq Yard	441															
	PAV'T, SCARIFICATION						Compl. Last Voucher													
							TOTAL TO DATE	59720000		000		000								
0030	106.670	128.056		Sq Yard	441															
	BRIDGE APPROACH, RK-18						Compl. Last Voucher													
							TOTAL TO DATE	128056		000		000								
0040	293.330	796.964		Sq Yard	441															
	STD/S-F PCC PAV'T, CL C CL 2, 9"						Compl. Last Voucher													
							TOTAL TO DATE	796964		000		000								
0050	113.333	0.000		Sq Yard	441															
	STD/S-F PCC PAV'T, CL M CL 2, 9"						Compl. Last Voucher													
							TOTAL TO DATE	000		000		000								
0060	9881.100	9881.100		Cubic Yd	441															
	PCC OVERLAY, FURN ONLY						Compl. Last Voucher													
							TOTAL TO DATE	9709000		000		000								
0070	59286.580	59386.750		Sq Yard	441															
	PCC OVERLAY PLACE ONLY (WHITE TOPPING)						Compl. Last Voucher													
							TOTAL TO DATE	59386750		000		000								
0080	406.660	930.235		Sq Yard	410															
	RMVL OF PAV'T						Compl. Last Voucher													
							TOTAL TO DATE	930235		000		000								
0090	874.900	874.900		Station	442															
	PAINTED PAV'T MARK, WATERBORNE/SOLVENT						Compl. Last Voucher													
							TOTAL TO DATE	874900		000		000								

I certify that the work items shown herein are just and unpaid, and that the requirements of the Iowa Department of Transportation specifications for this project, including all requirements as to maximum hours of labor and minimum wages have been complied with.
 SIGNATURES REQUIRED ON LINES 1 & 2 FOR PROGRESS PAYMENT AND LINES 1-3 FOR FINAL PAYMENT AS APPLICABLE.

CLAIMANT'S CERTIFICATION (Required for Final Payment Only)

- DATE _____ PROJECT ENGINEER CERTIFICATION
- DATE _____ CHAIRMAN OF BOARD OF SUPERVISORS APPROVAL
 IDOT is not involved in this Farm to Market project.
- DATE _____ DISTRICT CONSTRUCTION/LOCAL SYSTEMS ENGINEER OR OFFICE DIRECTOR APPROVAL
 Project records reviewed. Project records not reviewed. Recommend payment based on the project engineers certification.
 Project approved for payment.

_____ the _____
 for _____ (contractor) certify that the work items shown herein are just and unpaid, and that the requirements of the Iowa Department of Transportation specifications for this project, including all requirements as to maximum hours of labor and minimum wages have been complied with.
 DATE _____ SIGNED CLAIMANT (CONTRACTOR)

CERTIFICATION FOR HOURS AND LABOR APPLIES ONLY TO FEDERAL PARTICIPATING PROJECT.

Contract 030419

Voucher No. 13



Iowa Department of Transportation
CONTRACT CONSTRUCTION PROGRESS VOUCHER

STP-S-C097(117)--5E-97 PAGE 2
PCC Pavement - New / Widen / Repla
WOODBURY COUNTY ENGINEER

DATE LAST VOUCHER 04-28-14
MO. DAY YR.

THIS VOUCHER _____
MO. DAY YR.

DAYS WORKED			RET. %
TO DATE	LAST VOUCH.	AUTH.	
30.0	30.0	3.000	

Contractor No. 93138 CEDAR VALLEY CORP LLC WATERLOO, IA

ITEM NO.	QUANTITY AWARDED	QUANTITY AUTHORIZED	UNIT OF MEASURE	FCT.	Compl. Last Voucher	RURAL PARTICIPATING	RURAL NON-PARTICIPATING	URBAN PARTICIPATING	URBAN NON-PARTICIPATING
0100	8530.000	8530.000	Lump Sum	401	Compl. Last Voucher	8530000	000	000	000
	TRAFFIC CONTROL				TOTAL TO DATE				
0110	76300.000	76300.000	Lump Sum	401	Compl. Last Voucher	76300000	000	000	000
	MOBILIZATION				TOTAL TO DATE				
0120	4.000	4.000	Each	401	Compl. Last Voucher	4000	000	000	000
	PERMANENT CRASH CUSHION, SEVERE USE (S U)				TOTAL TO DATE				
0130	4.000	4.000	Each	401	Compl. Last Voucher	4000	000	000	000
	PERMANENT CRASH CUSHION SPARE PARTS KIT				TOTAL TO DATE				
7001	1553.310	1553.310	Ton	410	Compl. Last Voucher	000	000	000	000
	APPLIES TO ITEM 0010 GRANULAR SHLD, TYPE B				TOTAL TO DATE				
7002	433.640	433.640	Sq Yard	441	Compl. Last Voucher	000	000	000	000
	APPLIES TO ITEM 0020 PAV'T, SCARIFICATION				TOTAL TO DATE				
7003	21.386	21.386	Sq Yard	441	Compl. Last Voucher	000	000	000	000
	APPLIES TO ITEM 0030 BRIDGE APPROACH, RK-18				TOTAL TO DATE				
7004	503.634	503.634	Sq Yard	441	Compl. Last Voucher	000	000	000	000
	APPLIES TO ITEM 0040 STD/S-F PCC PAV'T, CL C CL 2, 9"				TOTAL TO DATE				
7005	100.170	100.170	Sq Yard	441	Compl. Last Voucher	000	000	000	000
	APPLIES TO ITEM 0070 PCC OVERLAY PLACE ONLY (WHITE TOPPING)				TOTAL TO DATE				

I certify that the work items shown herein are just and unpaid, and that the requirements of the Iowa Department of Transportation specifications for this project, including all requirements as to maximum hours of labor and minimum wages have been complied with.
SIGNATURES REQUIRED ON LINES 1 & 2 FOR PROGRESS PAYMENT AND LINES 1-3 FOR FINAL PAYMENT AS APPLICABLE.

CLAIMANT'S CERTIFICATION (Required for Final Payment Only)

1. _____
DATE PROJECT ENGINEER CERTIFICATION

2. _____
DATE CHAIRMAN OF BOARD OF SUPERVISORS APPROVAL
 IDOT is not involved in this Farm to Market project.

3. _____
DATE DISTRICT CONSTRUCTION/LDICAL SYSTEMS ENGINEER OR OFFICE DIRECTOR APPROVAL
 Project records reviewed. Project records not reviewed. Recommend payment based on the project engineers certification.

_____ the _____
for _____ (contractor) certify that the work items shown herein are just and unpaid, and that the requirements of the Iowa Department of Transportation specifications for this project, including all requirements as to maximum hours of labor and minimum wages have been complied with.

DATE SIGNED CLAIMANT (CONTRACTOR)



Iowa Department of Transportation
CONTRACT CONSTRUCTION PROGRESS VOUCHER

STP-S-C097(117)--5E-97 PAGE 3
PCC Pavement - New / Widen / Repla
WOODBURY COUNTY ENGINEER

Contract 030419

Voucher No. 13

DATE LAST VOUCHER 04-28-14
MO. DAY YR.

THIS VOUCHER 8-12-14
MO. DAY YR.

Final Payment

DAYS WORKED			RET. %	Contractor No. 93138 CEDAR VALLEY CORP LLC WATERLOO, IA									
TO DATE	LAST VOUCH.	AUTH.		QUANTITY AWARDED	QUANTITY AUTHORIZED	UNIT OF MEASURE	FCT.	ITEM DESCRIPTION	RURAL PARTICIPATING	RURAL NON-PARTICIPATING	URBAN PARTICIPATING	URBAN NON-PARTICIPATING	
	30.0	30.0	3.000	523.575	523.575	Sq Yard	410	APPLIES TO ITEM 0080 RMVL OF PAV'T	000	000	000	000	
7006													
				-113.333	-113.333	Sq Yard	441	APPLIES TO ITEM 0080 STD/S-F PCC PAV'T, CL M CL 2, 9"	000	000	000	000	
7007													
				250.000	250.000		441	REMOVAL OF STREEL BEAM GUARDRAIL	250000	000	000	000	
8001													
				8.000	8.000		441	SFETY CLOSURE	8000	000	000	000	
8002													
				7055.950	7055.950		441	SURFACE CORRECTION FOR PAVEMENT SMDOOTHNESSTHNESS	000	7055950	000	000	
8003													
				3900.000	3900.000		441	PAYMENT ADJUSTMENT INCENTIVE/DISINCENTIV PCC PAVMENT SMOOTHNESS	3900000	000	000	000	
8004													
				1.000	1.000	Lump Sum	401	STOCKPILED MATERIALS	000	000	000	000	
8999													

I certify that the work items shown herein are just and unpaid, and that the requirements of the Iowa Department of Transportation specifications for this project, including all requirements as to maximum hours of labor and minimum wages have been complied with.

SIGNATURES REQUIRED ON LINES 1 & 2 FOR PROGRESS PAYMENT AND LINES 1-3 FOR FINAL PAYMENT AS APPLICABLE.

1. 8/12/2014 Mark J. Mahoney
DATE PROJECT ENGINEER CERTIFICATION

2. 8-12-2014 George W. Foster
DATE CHAIRMAN OF BOARD OF SUPERVISORS APPROVAL
 IDOT is not involved in this Farm to Market project.

3. _____
DATE DISTRICT CONSTRUCTION/LOCAL SYSTEMS ENGINEER OR OFFICE DIRECTOR APPROVAL
 Project records reviewed. Project records not reviewed. Recommend payment based on the project engineers certification.

CLAIMANT'S CERTIFICATION (Required for Final Payment Only)

Bob Leon the _____
for Cedar Valley (contractor) certify that the work items shown herein are just and unpaid, and that the requirements of the Iowa Department of Transportation specifications for this project, including all requirements as to maximum hours of labor and minimum wages have been complied with.

7-31-14 Bob Leon
DATE SIGNED CLAIMANT (CONTRACTOR)