



PATRICK F. GILL
WOODBURY COUNTY
AUDITOR & RECORDER &
COMM. OF ELECTIONS

125
3-20-18

**WOODBURY COUNTY, IOWA
CONTRACT**

Kind of Work Bridge Replacement with Prefabricated Panel Bridge

2018 MAR 27 PM 4 08

Project No. L-B(V842)--73-97

County Woodbury

THIS AGREEMENT made and entered by and between Woodbury County, Iowa, by its Board of Supervisors consisting of the following members: Rocky DeWitt, Jeremy Taylor, Keith Radig, Marty Pottebaum and Matthew Ung, Contracting Authority, and Dixon Construction Correctionville, IA, Contractor.

WITNESSETH: That the Contractor, for and in consideration of -----

One Hundred Seventy Five Thousand Six Hundred Seventy Seven 40/100 (\$175,677.40)
payable as set forth in the specifications constituting a part of this contract, hereby agrees to construct in accordance with the plans and specifications therefore, and in the locations designated in the notice to bidders, the various items of work as follows:

| Item No. | Item | Quantity | Unit Price | Amount |
|---------------------------|--|-------------|-------------|---------------------|
| Project: L-B(V842)--73-97 | | Group 1 | | |
| 1. | Clearing and Grubbing | 0.10 Acres | \$20,000.00 | \$ 2,000.00 |
| 2. | Excavation Class 10 Roadway and Borrow | 290 C.Y. | 17.00 | 4,930.00 |
| 3. | Excavation Class 10 Channel | 27 C.Y. | 17.00 | 459.00 |
| 4. | Removal of Existing Bridge | 1 L.S. | 17,000.00 | 17,000.00 |
| 5. | Granular Backfill (Place Only) | 142.22 C.Y. | 20.00 | 2,844.40 |
| 6. | Excavation Class 20 | 856 C.Y. | 10.00 | 8,560.00 |
| 7. | Piles, Steel HP 10 X 42 | 1,020 L.F. | 43.00 | 43,860.00 |
| 8. | Engineering Fabric | 440 S.Y. | 3.00 | 1,320.00 |
| 9. | Revetment Class E | 238 Ton | 52.00 | 12,376.00 |
| 10. | Safety Closure | 2 Each | 300.00 | 600.00 |
| 11. | Traffic Control | 1 L.S. | 5,000.00 | 5,000.00 |
| 12. | Mobilization | 1 L.S. | 21,000.00 | 21,000.00 |
| 13. | Install 41' Precast Panel Unit | 1 L.S. | 22,000.00 | 22,000.00 |
| 14. | Install Wood Backing Plank | 1,984 S.F. | 17.00 | 33,728.00 |
| TOTAL BID | | | | \$175,677.40 |

Jeremy Taylor,

Said specifications and plans are hereby made part of and the basis of this agreement and a true copy of said plans and specifications are now on file in the office of the County Engineer under the date of January 02, 2018

That in consideration of the foregoing, the Contracting Authority hereby agrees to pay the Contractor, promptly and according to the requirements of the specifications the amounts set forth, subject to the conditions as set forth in the specifications.

That it is mutually understood and agreed by the parties hereto that the notice to bidders, the proposal, the specifications for Project No. L-B(V842)--73-97 in Woodbury County, Iowa, the within contract, the contractor's bond, and the general and detailed plans are and constitute the basis of contract between the parties hereto.

That it is further understood and agreed by the parties of this contract that the above work shall be commenced and completed on or before:

| Approximate Starting Date | Specified Starting Date | Late Start Date | Number of Working Days |
|---------------------------|-------------------------|-----------------|------------------------|
| | | April 16, 2018 | 65 |

That time is the essence of this contract and that said contract contains all of the terms and conditions agreed upon by the parties hereto. It is further understood that the Contractor consents to the jurisdiction of the courts of Iowa to hear, determine, and render judgment as to any controversy arising hereunder.

IN WITNESS WHEREOF the parties hereto have set their hands for the purposes herein expressed to this and three other instruments of like tenor, as the

20 day of March, 2018

Approved: _____
By David B. Dixon
Contractor: Dixon Construction

_____, 2018
By [Signature]
Contracting Authority: Woodbury County Board Chairperson

Date _____

Date March 20, 2018