

156
03/15/16

Eagles-Project Finished

Climbing Hills –first floor finished

Courthouse- 1st, 3rd, 5th left to do

LEC/Jail- complete including Dimming

Conservation Mid American-Little Sioux & Fowler

Dorothy Pecaut- U1 and U2 fixtures and aquarium lights

Moville Engineering Office-have missing fixtures to do

Secondary Road Sheds-missing fixtures to install

Siouxland Health- should finish by Friday

Trosper Hoyt-have a couple of fixtures left to install

Va/Social Services- 2 fixtures left to complete

Conservation Rec- Snyder Bend, Brown's Lake, Southwoods just starting at Snyder bend

Woodbury County Lighting Projects			
Contractor	Location	Amount	Owner Installed
Nystrom	RFP#2	\$ 10,532.00	\$ 3,690.00
Odell	Secondary Roads	\$ 2,925.00	
Thompson	Eagles	\$ 653.52	
Thompson	LEC-control wiring	\$ 6,300.00	
Thompson	LEC	\$ 383.94	
Echo	Various	\$ 17,660.32	
Nystrom	Courthouse	\$ 12,000.00	
Thompson	LEC	\$ 304.76	
Thompson	LEC	\$ (580.93)	
Metro	Climbing Hills	\$ 1,000.00	
Nystrom	Siouxland district Health	\$ (5,000.00)	

wrongly labeled

TOTAL \$ 46,178.61

Contingency remaining \$ 23,921.39 **34.12%**
(\$70,100.00)