Law Enforcement Center Project Financial Recap Summary August 31,2023

68,712,277

Total Resources of Reve	enues:	
-------------------------	--------	--

Voter Approved Bond Issue	50,300,000
Bond Premium	4,060,414
City of Sioux City Contribution	375,000
Woodbury County - Site Prep	717,863
ARPA Standard Deduction	9,059,000
ARPA - New Facility Projects	4,200,000
Total Sources of Revenues	

Total Expenditures & Obligations:

Expenditures as of August 31, 2023	61,884,306	
*Contractuals Obligations still due	6,140,849	
Total Expenditures & Obligations		68,025,155
Funds Available for Completion of LEC Project	=	687,122

*Contractuals Obligations still due:

Hausmann Contract	6,017,839
Goldberg Contract	97,010
Baker Group Contract	26,000
Total Due	6,140,849