

**PCO #PCO 092R2**

Hausmann Construction, Inc.
2106 Taylor Ave, Suite 400
Norfolk, Nebraska 68701
Phone: (402) 371-8650

Project: 21-068 - Woodbury County - Law Enforcement Center
3701 28th St
Sioux City, Iowa 51104

Prime Contract Potential Change Order #PCO 092R2: CE #PCO 092R2 - RFI #509 - Wil

TO:	Woodbury County Law Enforcement 620 Douglas Street Sioux City, Iowa 51105	FROM:	Hausmann Construction, Inc. 8885 Executive Woods Drive Lincoln, Nebraska 68512
PCO NUMBER/REVISION:	PCO 092R2 / 0	CONTRACT:	21-068 - Woodbury County - Law Enforcement Center
REQUEST RECEIVED FROM:		CREATED BY:	Klay Kasik (Hausmann Construction, Inc.)
STATUS:	Pending - In Review	CREATED DATE:	11/2/2023
REFERENCE:		PRIME CONTRACT CHANGE ORDER:	None
FIELD CHANGE:	No		
LOCATION:		ACCOUNTING METHOD:	Amount Based
SCHEDULE IMPACT:		PAID IN FULL:	No
EXECUTED:	No	SIGNED CHANGE ORDER RECEIVED DATE:	
		TOTAL AMOUNT:	\$34,176.00

POTENTIAL CHANGE ORDER TITLE: CE #PCO 092R2 - RFI #509 - Wil

CHANGE REASON: Design Development

POTENTIAL CHANGE ORDER DESCRIPTION: *(The Contract Is Changed As Follows)*

CE #PCO 092R2 - RFI #509 - Willoughby Water Management System Clarification

PCO 092R1 is created to incorporate the costs associated with RFI #509 as itemized within. Please provide approval no later than 10/6/23. Please note that updates were made to reflect coordination between HCI and Baker Group

This contemplates 00 added calendar days to the substantial completion.

Added durations for this project consist of:

21 added calendar days for Thompson

This is being submitted as PCO 092R2 due to delays in response and additional costs as a result there after. As requested for approval weeks ago, we need an immediate approval of this PCO.

ATTACHMENTS:

[Woodbury Willoughby Devices Proposal #1R.pdf](#) , [_21-068 -CO BACK-R2.pdf](#) , [_Thompson Premium.pdf](#) , [_Thompson - RFI #509.pdf](#) , [_RFI #509 - Willoughby Water Management System Clarification.pdf](#)

#	Description	Amount
1	Increased Scope Of Work	\$43,975.00
2	5% Fee	\$1,612.00
3	Bond & Insurance	\$339.00
4	Premium Amount	\$(11,750.00)
Grand Total:		\$34,176.00



PCO #PCO 092R2

Kevin Rost (Goldberg Group Architects)

520 Francis Street Suite 200C
St. Joseph, Missouri 64501

DocuSigned by:

Kevin Rost 11/9/2023

D78990888D93419...

SIGNATURE

DATE

Woodbury County Law Enforcement

620 Douglas Street
Sioux City, Iowa 51105

DocuSigned by:

Ron Wick 11/13/2023

7AD68DE5E3CE459...

SIGNATURE

DATE

Hausmann Construction, Inc.

8885 Executive Woods Drive
Lincoln, Nebraska 68512

DocuSigned by:

Steve Thiele 11/6/2023

380334A8122A46C...

SIGNATURE

DATE

DS
KK



CHANGE ORDER PROPOSAL 1R

Change Order Proposal # Willoughby Cabling

Submitted To:

Date: 10/13/2023

Name: Hausmann Construction

Job Name: Woodbury LEC Willoughby Cabling

Street:

Street:

City:

City:

State:

Zip:

State:


Zip:

- Proposal to furnish and install cabling for the Willoughby System. Includes terminating cables at the CVC units and terminating cables to RJ45 connectors at the computer terminals in the control room areas..

Clarifications:

- Includes sleeves where needed to route cables.
- Thompson will need exact control station location in control areas.
- (15) CVC's - Non-Modular to Booking Control Station (1 CVC Network)
- (92) CVC's - Modular to Ground Level Control Station (1 CVC Network)
- (94) CVC's - Modular to 2nd Level Control Station (1 CVC Network)
- Control station cables will have to be pulled in existing communication conduits.
- Includes additional labor to run cables and install sleeves as more ceilings & furniture are being installed from the date of the original quote.

Total Price: \$43,975.00

By: 

Price Valid for 15 days

Payment to made as follows: Net 30 days

ACCEPTANCE OF CHANGE ORDER

The above prices, specifications, terms, and conditions are satisfactory and agreed to, and are hereby accepted. Thompson Solutions Group is hereby authorized to do the work as specified. Payment will be made as outlined above.

Accepted By:

Date:

Signature

Sioux City
2300 7th Street • Sioux City, IA 51105
Ph: 712.252.4221

Omaha
3505 S. 61st Ave Cir • Omaha, NE 68106
Ph: 402.891.9480

Sioux Falls
1028 South Lyons Ave • Sioux Falls, SD 57106
Mailing: P.O. Box 88338 • Sioux Falls, SD 57109-8338
Ph: 605.331.4588

Klay Kasik

From: Shannon Vornhagen <Shannon.Vornhagen@thompsonsolutionsgroup.com>
Sent: Tuesday, October 3, 2023 12:16 PM
To: Klay Kasik
Subject: Willoughby

Klay,

The cost has gone up around \$10K for labor and \$1,750.00 for material in that last year. Labor has to deal with the ceilings being in and the sleeves that will be needed. This does not include a new underground pathway to the (3) control stations. We will have to pull it in an existing conduit with other wires.

Sincerely,



SHANNON VORNHAGEN

Project Manager - Electrical Construction

O:712.224.3894

C:712.389.5257

ThompsonSolutionsGroup.com

BUILDING BETTER TOGETHER

**DID YOU
KNOW ?**

Thompson Solutions Group's engineering department offers complete mechanical, electrical, & plumbing design services utilizing the industry's latest technology including BIM and 3D modeling.





CHANGE ORDER PROPOSAL

Change Order Proposal # Willoughby Cabling

Submitted To:

Date: 8/29/2023

Name: Hausmann Construction

Job Name: Woodbury LEC Willoughby Cabling

Street:

Street:

City:

City:

State:

Zip:

State:

Zip:

- Proposal to furnish and install cabling for the Willoughby System. Includes terminating cables at the CVC units and terminating cables to RJ45 connectors at the computer terminals in the control room areas..


Clarifications:

- Includes sleeves where needed to route cables.
- Thompson will need exact control station location in control areas.
- (15) CVC's - Non-Modular to Booking Control Station (1 CVC Network)
- (92) CVC's - Modular to Ground Level Control Station (1 CVC Network)
- (94) CVC's - Modular to 2nd Level Control Station (1 CVC Network)
- Control station cables will have to be pulled in existing communication conduits.

Total Price: \$40,225.00

Material - \$13,500

Labor - \$26,725

By: 

Price Valid for 15 days

Payment to made as follows: Net 30 days

ACCEPTANCE OF CHANGE ORDER

The above prices, specifications, terms, and conditions are satisfactory and agreed to, and are hereby accepted. Thompson Solutions Group is hereby authorized to do the work as specified. Payment will be made as outlined above.

Accepted By:

Date:

Signature

Sioux City
2300 7th Street • Sioux City, IA 51105
Ph: 712.252.4221

Omaha
3505 S. 61st Ave Cir • Omaha, NE 68106
Ph: 402.891.9480

Sioux Falls
1028 South Lyons Ave • Sioux Falls, SD 57106
Mailing: P.O. Box 88338 • Sioux Falls, SD 57109-8338
Ph: 605.331.4588



Hausmann Construction, Inc.
2106 Taylor Ave, Suite 400
Norfolk, Nebraska 68701
P: (402) 371-8650

Project: 21-068 Woodbury County - Law
Enforcement Center
3701 28th St
Sioux City, Iowa 51104

RFI #509: Willoughby Water Management System Clarification

Status	Open		
To	Carole Cline (Goldberg Group Architects)	From	Nathan Thege (Hausmann Construction, Inc.) 2106 Taylor Ave, Suite 400 Norfolk, Nebraska 68701
Date Initiated	Sep 12, 2023	Due Date	Sep 19, 2023
Location			
Cost Impact	TBD	Schedule Impact	TBD
Spec Section			
Drawing Number	P9.01	Reference	
Linked Drawings			
Received From	Nathan Thege (Hausmann Construction, Inc.)		
Copies To	Shane Albrecht (The Baker Group), Kaleb Anderson (Hausmann Construction, Inc.), Klay Kasik (Hausmann Construction, Inc.), Kevin Rost (Goldberg Group Architects), David Tobar (Hausmann Construction, Inc.)		

Activity

Question

Question from Nathan Thege Hausmann Construction, Inc. on Monday, Sep 11, 2023 at 08:35 AM CDT

GGA provided a document that stated the electrician is responsible for installing the low voltage CAT 3 cabling for the Willoughby Water Management System. However after further discussions with Thompson, they believe this is not mentioned in the specs or drawings anywhere. Please clarify where this is stated in the contract drawings or specifications.

Attachments

[Water Management Responsibility Checklist.pdf](#)

Awaiting an Official Response

Water Management System	
Project Responsibility Checklist	
<u>Question</u>	<u>Answer</u>
Who is responsible for PROVIDING the stainless steel security plumbing fixtures, showers (if applicable) and related valves and specified plumbing accessories in the steel cells?	Detention Equipment Contractor/Steel Cell Manufacturer
Who is responsible for INSTALLING the stainless steel security plumbing fixtures, showers (if applicable), less valves and specified plumbing accessories in the steel cells?	Detention Equipment Contractor/Steel Cell Manufacturer
Who is responsible for INSTALLING the related valves in the plumbing chase for the stainless steel security plumbing fixtures and showers (if applicable) in the steel cells? (Note: security plumbing fixtures in the cells will be shipped with pushbuttons already installed).	Plumbing Contractor
Who is responsible for PROVIDING the stainless steel security plumbing fixtures, showers and related valves outside of the steel cells?	Plumbing Contractor
Who is responsible for INSTALLING the related valves in the plumbing chase for the stainless steel security plumbing fixtures and showers (if applicable) outside of the steel cells?	Plumbing Contractor
Who is responsible for PROVIDING the electronic cell valve controllers (CVC's) and 24V transformers (TF24) for the steel cell plumbing fixtures?	Detention Equipment Contractor/Steel Cell Manufacturer
Who is responsible for PROVIDING the electronic cell valve controllers (CVC's) and 24V transformers (TF24) for the plumbing fixtures outside of the steel cells?	Plumbing Contractor or Detention Equipment Contractor/Steel Cell Manufacturer
Who is responsible for PROVIDING the desktop server with touch screen LCD monitor, graphical floor plan screen layout, software and communication line connector to connect to all water management system controlled security plumbing fixtures?	Detention Equipment Contractor/Steel Cell Manufacturer
Who is responsible for INSTALLING the provided wiring from the pushbuttons to the cell valve controllers (CVC's) and from the cell valve controllers (CVC's) back to the electronic lavatory, shower and flush valves?	Plumbing Contractor
Who is responsible for PROVIDING the water management system start-up?	Detention Equipment Contractor/Steel Cell Manufacturer
Who is responsible for SCHEDULING the water management system start-up with the the water management system provider?	Plumbing Contractor
Who is responsible for PROVIDING the water management owner training session?	Detention Equipment Contractor/Steel Cell Manufacturer

Who is responsible for **SCHEDULING** the water management owner training session with the water management system provider?

Plumbing Contractor

Who is responsible for **PROVIDING** and **INSTALLING** the daisy chained CAT3 or better network communication wiring from the operating workstation (server) to the cell valve controllers (CVC's) for the water management system? (Note: check local code to determine if conduit is required).

Electrical Contractor

Who is responsible for **PROVIDING** the 120V electrical power in each chase to power the 24V transformers/electronic cell valve controller sets?

Electrical Contractor

Who is responsible for **PROVIDING** and **INSTALLING** the male RJ45 connector to network communication wiring at operating workstation (server)?

Electrical Contractor

Who is responsible for **INSTALLING** the provided Water Management operating workstation (computer) with software and network adapter?

Electrical Contractor

Who is responsible for **INSTALLING** the water management cell valve controller/transformer sets to the emergency back-up power?

Electrical Contractor

Certificate Of Completion

Envelope Id: 42B557B036454399A258F9E9C4107338
 Subject: 21-068 Woodbury - CE #PCO 092R2 - RFI #509 - Wil - FOR APPROVAL
 Source Envelope:
 Document Pages: 9
 Certificate Pages: 5
 AutoNav: Enabled
 Envelope Stamping: Enabled
 Time Zone: (UTC-06:00) Central Time (US & Canada)

Status: Completed

Envelope Originator:
 Amy Ahlers
 8885 Executive Woods Drive
 Lincoln, NE 68512
 amya@hausmannconstruction.com
 IP Address: 18.235.99.181

Record Tracking

Status: Original
 11/3/2023 10:20:26 AM

Holder: Amy Ahlers
 amya@hausmannconstruction.com

Location: DocuSign

Signer Events

Klay Kasik
 klayk@hausmannconstruction.com
 Sr. Project Manager
 Hausmann Construction
 Security Level: Email, Account Authentication
 (None)

Signature


Signature Adoption: Pre-selected Style
 Using IP Address: 209.50.13.227

Timestamp

Sent: 11/3/2023 10:24:43 AM
 Viewed: 11/3/2023 11:51:14 AM
 Signed: 11/3/2023 11:51:28 AM

Electronic Record and Signature Disclosure:
Not Offered via DocuSign

Steve Thiele
 stevet@hausmannconstruction.com
 Vice President
 Hausmann Construction, Inc.
 Security Level: Email, Account Authentication
 (None)

DocuSigned by:
 Steve Thiele
 380334A8122A46C...

Signature Adoption: Pre-selected Style
 Using IP Address: 209.50.13.227

Sent: 11/3/2023 11:51:31 AM
 Viewed: 11/6/2023 3:30:46 PM
 Signed: 11/6/2023 3:31:54 PM

Electronic Record and Signature Disclosure:
Not Offered via DocuSign

Kevin Rost
 kevin.r@gga.llc
 Security Level: Email, Account Authentication
 (None)

DocuSigned by:
 Kevin Rost
 D78990888D93419...

Signature Adoption: Pre-selected Style
 Using IP Address: 63.76.255.64

Sent: 11/6/2023 3:31:56 PM
 Viewed: 11/6/2023 3:35:07 PM
 Signed: 11/9/2023 8:14:10 AM

Electronic Record and Signature Disclosure:
Accepted: 5/30/2023 11:10:56 AM
ID: 5b5978e2-1b2f-49e4-8628-3218a723a521

Ron Wieck
 rcwieck65@gmail.com
 Security Level: Email, Account Authentication
 (None)

DocuSigned by:
 Ron Wieck
 7AD68DE5E3CE459...

Signature Adoption: Pre-selected Style
 Using IP Address: 72.24.63.18

Sent: 11/9/2023 8:14:12 AM
 Viewed: 11/9/2023 8:21:24 AM
 Signed: 11/13/2023 9:05:20 AM

Electronic Record and Signature Disclosure:
Accepted: 12/6/2022 6:20:49 PM
ID: cb840872-8216-42eb-9ac6-0ad45abc3082**In Person Signer Events****Signature****Timestamp**

Editor Delivery Events **Status** **Timestamp**

Agent Delivery Events **Status** **Timestamp**

Intermediary Delivery Events **Status** **Timestamp**

Certified Delivery Events **Status** **Timestamp**

Carbon Copy Events **Status** **Timestamp**

Nathan Thege
nathant@hausmannconstruction.com
Project Manager
Hausmann Construction, Inc.
Security Level: Email, Account Authentication (None)
Electronic Record and Signature Disclosure:
Not Offered via DocuSign

COPIED

Sent: 11/3/2023 10:24:43 AM

Shane Albrecht
albrechts@thebakergroup.com
Security Level: Email, Account Authentication (None)
Electronic Record and Signature Disclosure:
Not Offered via DocuSign

COPIED

Sent: 11/6/2023 3:31:57 PM

Todd Wieck
wieckt@TheBakerGroup.com
Security Level: Email, Account Authentication (None)
Electronic Record and Signature Disclosure:
Not Offered via DocuSign

COPIED

Sent: 11/6/2023 3:31:57 PM

Shane Albrecht
albrechts@thebakergroup.com
Security Level: Email, Account Authentication (None)
Electronic Record and Signature Disclosure:
Not Offered via DocuSign

COPIED

Sent: 11/9/2023 8:14:12 AM
Viewed: 11/9/2023 8:18:50 AM

Todd Wieck
wieckt@TheBakerGroup.com
Security Level: Email, Account Authentication (None)
Electronic Record and Signature Disclosure:
Not Offered via DocuSign

COPIED

Sent: 11/13/2023 9:05:22 AM

Witness Events **Signature** **Timestamp**

Notary Events **Signature** **Timestamp**

Envelope Summary Events **Status** **Timestamps**

Envelope Sent	Hashed/Encrypted	11/3/2023 10:24:43 AM
Certified Delivered	Security Checked	11/9/2023 8:21:24 AM
Signing Complete	Security Checked	11/13/2023 9:05:20 AM
Completed	Security Checked	11/13/2023 9:05:22 AM

Payment Events **Status** **Timestamps**

Electronic Record and Signature Disclosure

ELECTRONIC RECORD AND SIGNATURE DISCLOSURE

From time to time, Hausmann Construction, Inc. (we, us or Company) may be required by law to provide to you certain written notices or disclosures. Described below are the terms and conditions for providing to you such notices and disclosures electronically through the DocuSign system. Please read the information below carefully and thoroughly, and if you can access this information electronically to your satisfaction and agree to this Electronic Record and Signature Disclosure (ERSD), please confirm your agreement by selecting the check-box next to 'I agree to use electronic records and signatures' before clicking 'CONTINUE' within the DocuSign system.

Getting paper copies

At any time, you may request from us a paper copy of any record provided or made available electronically to you by us. You will have the ability to download and print documents we send to you through the DocuSign system during and immediately after the signing session and, if you elect to create a DocuSign account, you may access the documents for a limited period of time (usually 30 days) after such documents are first sent to you. After such time, if you wish for us to send you paper copies of any such documents from our office to you, you will be charged a \$0.00 per-page fee. You may request delivery of such paper copies from us by following the procedure described below.

Withdrawing your consent

If you decide to receive notices and disclosures from us electronically, you may at any time change your mind and tell us that thereafter you want to receive required notices and disclosures only in paper format. How you must inform us of your decision to receive future notices and disclosure in paper format and withdraw your consent to receive notices and disclosures electronically is described below.

Consequences of changing your mind

If you elect to receive required notices and disclosures only in paper format, it will slow the speed at which we can complete certain steps in transactions with you and delivering services to you because we will need first to send the required notices or disclosures to you in paper format, and then wait until we receive back from you your acknowledgment of your receipt of such paper notices or disclosures. Further, you will no longer be able to use the DocuSign system to receive required notices and consents electronically from us or to sign electronically documents from us.

All notices and disclosures will be sent to you electronically

Unless you tell us otherwise in accordance with the procedures described herein, we will provide electronically to you through the DocuSign system all required notices, disclosures, authorizations, acknowledgements, and other documents that are required to be provided or made available to you during the course of our relationship with you. To reduce the chance of you inadvertently not receiving any notice or disclosure, we prefer to provide all of the required notices and disclosures to you by the same method and to the same address that you have given us. Thus, you can receive all the disclosures and notices electronically or in paper format through the paper mail delivery system. If you do not agree with this process, please let us know as described below. Please also see the paragraph immediately above that describes the consequences of your electing not to receive delivery of the notices and disclosures electronically from us.

How to contact Hausmann Construction, Inc.:

You may contact us to let us know of your changes as to how we may contact you electronically, to request paper copies of certain information from us, and to withdraw your prior consent to receive notices and disclosures electronically as follows:

To contact us by email send messages to: nateg@hausmannconstruction.com

To advise Hausmann Construction, Inc. of your new email address

To let us know of a change in your email address where we should send notices and disclosures electronically to you, you must send an email message to us at nateg@hausmannconstruction.com and in the body of such request you must state: your previous email address, your new email address. We do not require any other information from you to change your email address.

If you created a DocuSign account, you may update it with your new email address through your account preferences.

To request paper copies from Hausmann Construction, Inc.

To request delivery from us of paper copies of the notices and disclosures previously provided by us to you electronically, you must send us an email to nateg@hausmannconstruction.com and in the body of such request you must state your email address, full name, mailing address, and telephone number. We will bill you for any fees at that time, if any.

To withdraw your consent with Hausmann Construction, Inc.

To inform us that you no longer wish to receive future notices and disclosures in electronic format you may:

i. decline to sign a document from within your signing session, and on the subsequent page, select the check-box indicating you wish to withdraw your consent, or you may;

ii. send us an email to nateg@hausmannconstruction.com and in the body of such request you must state your email, full name, mailing address, and telephone number. We do not need any other information from you to withdraw consent.. The consequences of your withdrawing consent for online documents will be that transactions may take a longer time to process..

Required hardware and software

The minimum system requirements for using the DocuSign system may change over time. The current system requirements are found here: <https://support.docusign.com/guides/signer-guide-signing-system-requirements>.

Acknowledging your access and consent to receive and sign documents electronically

To confirm to us that you can access this information electronically, which will be similar to other electronic notices and disclosures that we will provide to you, please confirm that you have read this ERSD, and (i) that you are able to print on paper or electronically save this ERSD for your future reference and access; or (ii) that you are able to email this ERSD to an email address where you will be able to print on paper or save it for your future reference and access. Further, if you consent to receiving notices and disclosures exclusively in electronic format as described herein, then select the check-box next to 'I agree to use electronic records and signatures' before clicking 'CONTINUE' within the DocuSign system.

By selecting the check-box next to 'I agree to use electronic records and signatures', you confirm that:

- You can access and read this Electronic Record and Signature Disclosure; and
- You can print on paper this Electronic Record and Signature Disclosure, or save or send this Electronic Record and Disclosure to a location where you can print it, for future reference and access; and
- Until or unless you notify Hausmann Construction, Inc. as described above, you consent to receive exclusively through electronic means all notices, disclosures, authorizations, acknowledgements, and other documents that are required to be provided or made available to you by Hausmann Construction, Inc. during the course of your relationship with Hausmann Construction, Inc..